

**ANNEX 8: TARURA SPECIAL REQUEST OF FUNDS**

S/No	Region	Council	Description of Activity	Cost of Project(TZS)	Funds Received(TZS)	Status		Remarks
						Financial Progress %	Physical Progress %	
1	DSM	Temeke MC	Construction of foul drainage system at Tuangoma Temeke M C and Masaki-Malela 2.0KM	500,000,000.00	500,000,000.00	0%	0%	Mobilization
2	COAST	Mkuranga DC	Construction of Box Culvert along Kiguza -Kitonga -Ujenzi	494,020,570.00	-	0%	30%	No Funds received
			Construction of Box Culvert and rise of embakment along Mwanambaya - Mipeko	427,873,900.00	-	0%	85%	No Funds received
			Construction of Box Culvert and rise of embakment along Tambani - Mbande -Ujenzi	392,473,310.00	-	0%	75%	No Funds received
3	COAST	Kibaha TC	Upgrading of 1km road in investment area at Kibaha T C	500,000,000.00	500,000,000.00	0%	0%	Mobilization
4	KAGERA	Bukoba MC	Rehabilitation of Kashura Road 1km	500,000,000.00	500,000,000.00	0%	15%	Site Clearance in Progress
5	MANYARA	Hanang DC	Rehabilitation works along Ming'enyi - Milongori Road 20km	500,000,000.00	500,000,000.00	0%	40%	Heavy Grading in Progress
6	NJOMBE	Makete D C	Rehabilitation of Lupila kipengele road	500,000,000.00	500,000,000.00	0%	0%	Mobilization
		Ludewa D C	Opening of Mawengi-Makonde 3km	500,000,000.00	500,000,000.00	0%	0%	Mobilization
8	ARUSHA	Arusha CC	Upgrading of Meriut road 1km to bitumen standard DSD	500,000,000.00	500,000,000.00	0%	0%	In Design Stage and Environmental impact Assesment
				<b>4,814,367,780.00</b>	<b>3,500,000,000.00</b>			

Note: Funds approved for Mkuranga Projects have not been Received by June 30th 2018 ,However works are on going